



# City of Olathe Project Newsletter

July 2005  
3rd Quarter

## Street Lighting and Signalization/Traffic

Location	Est. Bid Date	Est. Completion Date
159 <sup>th</sup> & Ridgeview	Fall 2005	Spring 2006
159 <sup>th</sup> & Lindenwood	Fall 2005	Spring 2006
School Safety Program	Summer 2005	Fall 2005

## Sanitary Sewer & Waterlines

Location	Est. Bid Date	Est. Completion Date
2005 Boot Leg Sewers	August 2005	October 2005
Cedar Creek Effluent PS	August 2005	March 2006

## Parks & Pools

Location	Est. Bid Date	Est. Completion Date	Notes
Redevelopment of Lakeside Hills Golf Course			Design/Build ON HOLD
K-7 Landscape Interchanges	August 2005	June 2006	Design
Rolling Ridge Trail	Late 2005	Summer 2006	Design
Eastbrooke Trail	Spring 2006	Fall 2006	
Heritage Trail	Fall 2006	Spring 2007	

## Structures

Location	Est. Bid Date	Est. Completion Date
Fire Station #7	December 2005	December 2006
Downtown Parking Garage	December 2005	Spring 2007
Heritage Center	December 2005	Spring 2007
Public Safety – Phase II		

## Stormwater

Location	Est. Bid Date	Est. Completion Date
Parker & Wabash Storm Sewer, Ph. II	Summer 2005	Summer 2006

## Project Managers

David Cox, P.E.	Utilities	971-9056
David Nolte, P.E.	Street/Utility Projects	971-8570
Jeff Blakeman	Structures	971-8767
Jeff Smith	Utilities	971-9105
Matt Feyerabend, P.E.	Street/Storm Rehab	971-8705
Michael Latka, R.L.A.	Parks & Pools	971-8541
Phil Estes, P.E.	Street/Utility Projects	971-8667
Randy Freeman	Utilities	971-9065
Randy Mather	Utility Rehab Project	971-9067
Shane Swope, P.E.	Street/Utility Projects	971-8680
Tom Peterson, P.E.	Traffic	971-8757

The following projects are divided into two groups; **Projects In Construction** and **Upcoming Projects**. The Projects In Construction include all work that has been bid and is under contract. The Upcoming Projects are still in design or have not been bid at this time.

## PROJECTS IN CONSTRUCTION

### Streets

Location	% Complete	Est. Completion Date	Notes
Woodland Rd., 105 <sup>th</sup> to Northgate & 119 <sup>th</sup> , Iowa to Woodland	80%	Fall 2005	Utility Delays
Valley Parkway, Shadow Circle to 0.4 miles West	90%	September 2005	
Blake Street, Santa Fe to Prairie	75%	Summer 2005	
Buchanan Street, Santa Fe to KC Road	75%	Summer 2005	Landscaping
Keeler Street, Santa Fe to north end	75%	Summer 2005	
119 <sup>th</sup> Street, Renner to I-35	0%	Spring 2005	
127 <sup>th</sup> Street Overpass	2%	Fall 2007	
Iowa Street, 119 <sup>th</sup> to south of Harold	0%	Summer 2006	
151 <sup>st</sup> Street, Pflumm to Quivira	0%	October 2006	
BNSF Grade Separation, East Tracks	0%	Summer 2007	
Clare Road, 119 <sup>th</sup> Street south	1%	Fall 2005	
119 <sup>th</sup> Street, K-7 to Clare	0%	Fall 2005	
Park Street, Parker to Kansas	5%	Fall 2005	
South Street, Chestnut to Harrison	5%	Fall 2005	
Park Circle, Park to south end	5%	Fall 2005	
Oak Street, Kansas to Harrison	5%	Fall 2005	
South Street, Cherry to Kansas	5%	Fall 2005	
Olive Street, Chestnut to Kansas	5%	Fall 2005	
2005 Misc. Curb Replacement	5%	Summer 2005	
Chestnut, Dennis to Flaming	5%	Fall 2005	
Spruce, Woodland to K.C. Road	95%	Summer 2005	
Highland, 106 <sup>th</sup> Ter. to end of cul-de-sac	75%	Summer 2005	
US 169 & 151 <sup>st</sup> Turn Lane Improvements	0%	Fall 2005	

**Street Lighting & Signalization/Traffic**

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
K-7 & Harold	60%	August 2005	Joint Project w/JCPR
151 <sup>st</sup> & Ridgeview	95%	August 2005	
ATMS (Phase 1)	75%	October 2005	

**Sanitary Sewer & Waterlines**

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Water Plant #2	60%	April 2006	On Schedule
Mission Ridge P.S.	25%	August 2005	
Upper Cedar Creek Sewer Interceptor	0%	Spring 2006	Bid Aug. 2 <sup>nd</sup>
Cedar Creek Effluent P.S.	0%	Spring 2006	

**Parks & Pools**

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
-----------------	-------------------	-----------------------------	--------------

**Structures**

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
-----------------	-------------------	-----------------------------	--------------

**Stormwater**

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
South Keeler Channel Improvements	0%	Fall 2005	
Storm Imp. At 17550 W. 159 <sup>th</sup> Street	0%	Fall 2005	

**UPCOMING PROJECTS****Streets**

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>	<u>Notes</u>
151 <sup>st</sup> Street, Quivira to Antioch	January 2006	Fall 2007	
College Blvd., Woodland to Ridgeview	Dec. 2005	Fall 2007	Land Acquisition
Santa Fe Streetscape	Spring 2006	Fall 2007	In Design
Cedar Street, Water to Blake	Spring 2006	Summer 2006	
K-7, Old 56 Hwy. to Hamilton Cir.	Summer 2005	Fall 2005	
Alden Court, 142 <sup>nd</sup> to north end	Summer 2005	Fall 2005	
2005 Misc. Curb Replacement	Spring 2005	Summer 2005	
Burch Street, Santa Fe to Loula	Spring 2006	Summer 2006	
Chestnut, Santa Fe to N. End	Summer 2005	Spring 2006	In Final Design