



City of Olathe Project Newsletter

October 2004
4th Quarter

Street Lighting and Signalization

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
ATMS (Phase 1)	June 2005	Summer 2005
159 th & Ridgeview	Winter 2004	Spring 2005
Clairborne & Rogers	Winter 2004	Spring 2005
K-7(Old 56) & Harrison	Winter 2004	Spring 2005
159 th & Lindenwood	Winter 2004	Spring 2005

Sanitary Sewer & Waterlines

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
Mission Ridge P.S.	Fall 2004	Winter 2005
Upper Cedar Creek Sewer Interceptor		

Parks & Pools

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Redevelopment of Lakeside Hills Golf Course			Design/Build ON HOLD
K-7 Landscape Interchanges			ON HOLD
Rolling Ridge Trail	Spring 2005	Fall 2005	
Eastbrooke Trail	Fall 2005	Spring 2005	
Heritage Trail	Spring 2006	Fall 2006	

Structures

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
Fire Station #7	Spring 2006	Spring 2007
Downtown Parking Garage		

Stormwater

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
South Keeler Channel Improvements	October 2004	January 2005
Parker & Wabash Storm Sewer, Ph. II	Spring 2005	Summer 2005

Project Managers

David Nolte, P.E.	Street/Utility Projects	913-971-8570
Jeff Blakeman	Structures	913-971-8767
Matt Feyerabend, P.E.	Street/Storm Rehab	913-971-8705
Melissa Caulfield, P.E.	Traffic Projects	913-971-8757
Michael Latka, R.L.A.	Parks & Pools	913-971-8541
Randy Freeman	Utilities	913-971-9065
Shane Swope, P.E.	Street/Utility Projects	913-971-8680
Zach Hardv	Street/Storm Rehab	913-971-8752

The following projects are divided into two groups; **Projects In Construction** and **Upcoming Projects**. The Projects in Construction include all work that has been bid and is under contract. The Upcoming Projects are still in design or have not been bid at this time.

PROJECTS IN CONSTRUCTION

Streets

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Pflumm, 135 th to 143 rd Street	90%	November 2004	Sod
Woodland Rd. Rehab., Spruce to Cothrell	99%	October 2004	On Schedule
Woodland Rd., 105 th to Northgate & 119 th , Iowa to Woodland	40%	Spring 2005	Utility Delays
KC Road; Santa Fe to Ridgeview	90%	November 2004	On Schedule
Ridgeview Roundabout at Loula	98%	October 2004	Sod
119 th St.; Lone Elm to Iowa	55%	April 2005	On Schedule
Olathe Corporate Center	98%	April 2005	Street Lights
Loula Street, Parker to Kansas	15%	Winter 2004	On Schedule
Lincoln Street, Santa Fe to Forest	15%	Winter 2004	On Schedule
Valley Parkway, Shadow Circle to 0.4 miles West	0%	June 2005	On Schedule
Blake Street, Santa Fe to Prairie	0%	Summer 2005	Bids 10/28/04
Buchanan Street, Santa Fe to KC Road	0%	Summer 2005	Bids 10/28/04
Keeler Street, Santa Fe to north end	0%	Summer 2005	Bids 10/28/04

Street Lighting & Signalization

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
College & Greenwood (Lenexa)	80%	November 2004	
151 st & Ridgeview	50%	Winter 2004	

Sanitary Sewer & Waterlines

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Harold Street WWTP Improvements	5%	April 2005	On Schedule
Collector Well #4	10%	Summer 2005	On Schedule
Water Plant #2	5%	April 2006	On Schedule
151 st Street Waterline, Phase II	0%		
Valley Parkway Waterline	80%		On Schedule
Bootleg Sewers	75%		On Schedule

Parks & Pools

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Kansas City Road, Ph I	98%	Spring 2004	On Schedule

Structures

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Fire Admin/Court Facility	80%	December 2004	On Schedule

Stormwater

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Indian Creek Bank Stabilization (16402 W. 147 th Street)	50%	October 2004	On Schedule

UPCOMING PROJECTS**Streets**

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Lone Elm Road, 119 th to Harold	Spring 2005	Spring 2006	On Hold
127 TH Street Overpass Over I-35	December 2004	Spring 2007	
Santa Fe RR Grade Separation	February 2005	Spring 2007	Land Acquisition
151 st Street, Pflumm to Quivira	Spring 2005	Spring 2006	
Iowa Street; 119 th St. to ¼ mi. S. of Harold	January 2005	Spring 2006	
College Blvd., Woodland to Ridgeview	Fall 2004	Fall 2006	
Pflumm Rd., 143 rd to 151 st	Winter 2004	Fall 2005	On Hold
Black Bob, 155 th to 159 th	Winter 2004	Fall 2005	On Hold
Santa Fe Streetscape	Summer 2005	Fall 2006	Begin design Aug. 2004
Park Street, Parker to Kansas	Spring 2005	Summer 2005	In design
2005 Misc. Pavement Edge Milling	February 2005	April 2005	
Church St., Park to Lakeside Ter.	Spring 2005	Summer 2005	
South St., Chestnut to Harrison	Spring 2005	Summer 2005	
Park St., Parker to Kansas	Spring 2005	Summer 2005	
Park Circle, Park to south end			
Cedar Street, Water to Blake	Spring 2005	Summer 2005	
K-7, Old 56 Hwy. to Hamilton Cir.	Spring 2005	Summer 2005	
Oak Street, Kansas to Harrison	Spring 2005	Summer 2005	
South Street, Cherry to Kansas			
Olive Street, Chestnut to Kansas			
Alden Court, 142 nd to north end	Spring 2005	Summer 2005	
2005 Misc. Curb Replacement	Spring 2005	Summer 2005	