



City of Olathe Project Newsletter

January 2005
1st Quarter

Street Lighting and Signalization

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
159 th & Ridgeview	Spring 2005	Fall 2005
Clairborne & Rogers	Spring 2005	Fall 2005
K-7(Old 56) & Harrison	Spring 2005	Fall 2005
159 th & Lindenwood	Spring 2005	Fall 2005
K-7 & Harold	Spring 2005	Summer 2005

Sanitary Sewer & Waterlines

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
2005 Boot Leg Sewers	May 2005	Sept 2005

Parks & Pools

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Redevelopment of Lakeside Hills Golf Course			Design/Build ON HOLD
K-7 Landscape Interchanges			ON HOLD
Rolling Ridge Trail	Fall 2005	Summer 2006	
Eastbrooke Trail	Fall 2005	Spring 2006	
Heritage Trail	Spring 2006	Fall 2006	

Structures

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
Fire Station #7	Spring 2006	Spring 2007
Downtown Parking Garage		

Stormwater

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
South Keeler Channel Improvements	Spring 2005	January 2005
Parker & Wabash Storm Sewer, Ph. II	Spring 2005	Summer 2005
Storm Imp. At 17550 W. 159 th Street	Spring 2005	Summer 2005

Project Managers

Alonzo Linan	Traffic	913-971-8507
David Nolte, P.E.	Street/Utility Projects	913-971-8570
Jeff Blakeman	Structures	913-971-8767
Matt Feyerabend, P.E.	Street/Storm Rehab	913-971-8705
Michael Latka, R.L.A.	Parks & Pools	913-971-8541
Phil Estes	Street/Utility Projects	913-971-8667
Randy Freeman	Utilities	913-971-9065
Shane Swope, P.E.	Street/Utility Projects	913-971-8680

The following projects are divided into two groups; **Projects In Construction** and **Upcoming Projects**. The Projects in Construction include all work that has been bid and is under contract. The Upcoming Projects are still in design or have not been bid at this time.

PROJECTS IN CONSTRUCTION

Streets

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Woodland Rd., 105 th to Northgate & 119 th , Iowa to Woodland	50%	Spring 2005	Utility Delays
119 th St.; Lone Elm to Iowa	90%	April 2005	Sod
Olathe Corporate Center	98%	May 2005	Street Lights
Loula Street, Parker to Kansas	75%	Spring 2005	On Schedule
Lincoln Street, Santa Fe to Forest	85%	Spring 2005	On Schedule
Valley Parkway, Shadow Circle to 0.4 miles West	25%	June 2005	On Schedule
Blake Street, Santa Fe to Prairie	0%	Summer 2005	
Buchanan Street, Santa Fe to KC Road	0%	Summer 2005	
Keeler Street, Santa Fe to north end	0%	Summer 2005	
119 th Street, Renner to I-35	0%	Spring 2005	

Street Lighting & Signalization

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
159 th & Mur-Len	90%	Anytime	Waiting on Power
151 st & Ridgeview	90%	Spring 2005	Waiting for Poles
ATMS (Phase 1)	20%	Summer 2005	

Sanitary Sewer & Waterlines

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Harold Street WWTP Improvements	5%	April 2005	On Schedule
Collector Well #4	20%	Summer 2005	On Schedule
Water Plant #2	15%	April 2006	On Schedule
151 st Street Waterline, Phase II	30%	March 2005	On Schedule
Mission Ridge P.S.	0%	Spring 2005	
Upper Cedar Creek Sewer Interceptor	0%	Fall 2005	

Parks & Pools

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
-----------------	-------------------	-----------------------------	--------------

Structures

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Police Remodel	0%	July 2005	Design Complete

Stormwater

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
-----------------	-------------------	-----------------------------	--------------

UPCOMING PROJECTS**Streets**

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>	<u>Notes</u>
127 th Street Overpass Over I-35	March 2005	Summer 2007	
Santa Fe RR Grade Separation	May 2005	Fall 2007	Land Acquisition
151 st Street, Pflumm to Quivira	May 2005	Summer 2006	Land Acquisition
Iowa Street; 119 th St. to ¼ mi. S. of Harold	April 2005	Spring 2006	Land Acquisition
College Blvd., Woodland to Ridgeview	Spring 2005	Winter 2006	
Santa Fe Streetscape	Summer 2005	Fall 2006	In Design
Park Street, Parker to Kansas	Spring 2005	Summer 2005	In Design
2005 Misc. Pavement Milling	February 2005	April 2005	
Church St., Park to Lakeside Ter.	Spring 2005	Summer 2005	
South St., Chestnut to Harrison	Spring 2005	Summer 2005	
Park St., Parker to Kansas	Spring 2005	Summer 2005	
Park Circle, Park to south end			
Cedar Street, Water to Blake	Spring 2005	Summer 2005	
K-7, Old 56 Hwy. to Hamilton Cir.	Spring 2005	Summer 2005	
Oak Street, Kansas to Harrison	Spring 2005	Summer 2005	
South Street, Cherry to Kansas			
Olive Street, Chestnut to Kansas			
Alden Court, 142 nd to north end	Spring 2005	Summer 2005	
2005 Misc. Curb Replacement	Spring 2005	Summer 2005	
Burch Street, Santa Fe to Loula	Spring 2005	Summer 2005	
Chestnut, Dennis to Flaming	Spring 2005	Summer 2005	
Spruce, Woodland to K.C. Road	Spring 2005	Summer 2005	
Chestnut, Santa Fe to N. End	Spring 2005	Summer 2005	
Highland, 106 th Ter. to end of cul-de-sac	Spring 2005	Summer 2005	
Spruce, Rogers to Lindenwood	Spring 2005	Summer 2005	
Brougham, Indian Crk. Prkwy. To S. End	Spring 2005	Summer 2005	