



City of Olathe Project Newsletter

April 2004
2nd Quarter

Sanitary Sewer & Waterlines

Location	Est. Bid Date	Est. Completion Date
Mission Ridge P.S.	Summer 2004	Winter 2004
Bootleg Sewers	Spring 2004	Fall 2004
151 st Street Waterline, Phase II	Spring 2004	Summer 2004
Valley Road Waterline	Spring 2004	Summer 2004
Prairie View San. Sewer	Spring 2004	Fall 2004

Parks & Pools

Location	Est. Bid Date	Est. Completion Date	Notes
Redevelopment of Lakeside Hills Golf Course			Design/Build ON HOLD
K-7 Landscape Interchanges			ON HOLD
Rolling Ridge Trail	Spring 2005	Fall 2005	
Eastbrooke Trail	Spring 2005	Fall 2005	
Heritage Trail	Fall 2005	Spring 2006	

Structures

Location	Est. Bid Date	Est. Completion Date
Salt Storage Building Addition	May 2004	September 2004

Stormwater

Location	Est. Bid Date	Est. Completion Date
Indian Creek Bank Stabilization (16402 W. 147 th Street)	Spring 2004	Summer 2004

Project Managers

Alonzo Linan, P.E.	Traffic & Signalization Projects	913-971-8507
David Nolte, P.E.	Street/Utility Projects	913-971-8570
Don Dye, P.E.	Street/Utility Projects	913-971-8667
Jeff Blakeman	Structures	913-971-8767
Melissa Caulfield, P.E.	Traffic Projects	913-971-8757
Michael Latka, R.L.A.	Parks & Pools	913-971-8541
Randy Freeman	Utilities	913-971-9065
Shane Swope, P.E.	Street/Utility Projects	913-971-8680
Zach Hardy	Street/Storm Rehab	913-971-8752

The following projects are divided into two groups; Projects In Construction and Upcoming Projects. The Projects in Construction include all work that has been bid and is under contract. The Upcoming Projects are still in design or have not been bid at this time.

PROJECTS IN CONSTRUCTION

Streets

Location	% Complete	Est. Completion Date	Notes
KC Road Business Park, 2 nd Plat, Benefit District	98%	May 2004	On Schedule
151 st Street, Black Bob to Pflumm	90%	Spring 2004	Utility Delays
Pflumm, 135 th to 143 rd Street	40%	September 2004	On Schedule
Woodland Rd. Rehab., Spruce to Cothrell	30%	Summer 2004	Utility Delays
Woodland Rd., 105 th to Northgate & 119 th , Iowa to Woodland	25%	Winter 2004	
KC Road; Santa Fe to Ridgeview	15%	November 2004	On Schedule
Ridgeview Roundabout at Loula	0%	August 2004	On Schedule
119 th St.; Lone Elm to Iowa	5%	October 2004	On Schedule
Lone Elm Rd; N. of College	5%	September 2004	On Schedule
Olathe Corporate Center	0%	December 2004	On Schedule
Meadow Brook Lane, Cardinal to Drury	0%	May 2004	On Schedule
Drury Lane, Clairborne to Willow	0%	May 2004	On Schedule
Lindenwood Drive, 151 st to 153 rd Terrace	0%	Summer 2004	On Schedule
Lindenwood Drive, Sheridan to College Way	0%	Summer 2004	On Schedule
Fir Street, Santa Fe to Ridgeway	0%	Summer 2004	On Schedule
Lakeview, Sunset to the East End	0%	Summer 2004	On Schedule
Fredrickson, Ridgeview to Sunset	0%	Summer 2004	On Schedule
Black Bob, 127 th to Strang Line Road	0%	Summer 2004	On Schedule

Street Lighting & Signalization

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
119 th & Greenwood Signal	0%	June 2004	
College & Lone Elm	0%	June 2004	
College & Greenwood (Lenexa)	0%	September 2004	
151 st & Ridgeview	0%	August 2004	

Sanitary Sewer & Waterlines

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Biosolids Dewatering Project at CCWWTP- Design/Build	80%	Spring 2004	On Schedule
Collector Well #3	50%	July 2004	On Schedule
Waterline Rehab – Province Village	95%	Winter 2004	
Sewer Rehab.- Misc. Projects	95%	Winter 2004	
HHW	5%	Spring 2004	

Parks & Pools

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Kansas City Road, Ph I	95%	Spring 2004	On Schedule
Mahaffie Bike Trail	98%	February 2004	

Structures

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Fire Admin/Court Facility	30%	December 2004	On Schedule

Stormwater

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Jan-Mar & Elizabeth Storm Sewer Improvements	0%	Summer 2004	

UPCOMING PROJECTS

Streets

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Lone Elm Road, 119 th to Harold	Spring 2005	Spring 2006	
127 TH Street Overpass Over I-35	Summer 2004	Winter 2006	Land Acquisition
Santa Fe RR Grade Separation	Fall 2004	Fall 2006	Land Acquisition
151 st Street, Pflumm to Quivira	Spring 2005	Spring 2006	
Iowa Street; 119 th St. to ¼ mi. S. of Harold	Fall 2004	Fall 2005	
College Blvd., Woodland to Ridgeview	Summer 2004	Spring 2006	
Valley Parkway, Shadow Circle to 0.4 miles West	Summer 2004	Fall 2004	
Pflumm Rd., 143 rd to 151st	Winter 2004	Fall 2005	
Black Bob, 155 th to 159 th	Winter 2004	Fall 2005	
Loula Street, Kansas to Parker	Spring 2004	Summer 2004	In Design
Lincoln Street, Santa Fe to Forest	Spring 2004	Summer 2004	In Design

Street Lighting and Signalization

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
Advanced Traffic Management System (Phase 1)	January 2004	Fall 2004
159 th & Ridgeview	Fall 2004	Spring 2005
Clairborne & Rogers	Winter 2004	Spring 2005
K-7(Old 56) & Harrison	Winter 2004	Spring 2005
127 th & Greenwood (Temporary Signal)	Winter 2004	