



City of Olathe Project Newsletter

June 2007
2nd Quarter

Sanitary Sewer & Waterlines

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
2007 Boot Leg Sewers	Spring 2007	Summer 2007
42" Finished Water Transmission Main	Fall 2007	Fall 2008
Cedar Valley Lift Station Improvements	Spring 2007	Spring 2007
Collector Well 5 & Raw Water Transmission Main	Spring 2008	Fall 2008
Collector Well Siting Study, Phase 3	Design	Spring 2007
HSWWTP Sludge Process Report & UV Evaluation	Design	Winter 2006
Harrison to 151 st Waterline Repairs/Replacement	Spring 2008	Summer 2008
Harold Street WWTP UV Design	Design	Summer 2007
Indian Creek Sewer Maintenance	Spring 2007	Fall 2007
Iowa Street Waterline Rehab	Winter 2007	Fall 2007
Ridgeview Sewer Maintenance	Fall 2007	Summer 2008
Ridgeview Waterline Improvements	Fall 2007	Summer 2008
Santa Fe & K-7 Lift Station Replacement	Summer 2006	Winter 2006
Southwest Booster Pump Station	Design	Winter 2006
Wabash Waterline Improvements	Winter 2006	Fall 2007
Water System Master Plan	Design	Winter 2006
WTP2 Finished Water Transmission Main Study-30% Design	Design	Summer 2007

Structures

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
Fire Station No. 2		
Public Safety – Phase II		

Parks & Trails

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
Eastbrooke Trail	Fall 2007	Summer 2008
Heritage Trail	Fall 2007	Summer 2008
Oregon Trail Park Renovation	Fall 2007	Spring 2008
Rolling Ridge Trail	Summer 2007	Fall 2008
Stagecoach Park Lake Improvements	Summer 2007	Summer 2008
Westview Trail	Fall 2008	Spring 2009

Project Managers

Alicia Gilley, P.E.	Utilities	971-9058	Mike Latka, RLA	Streets/Utilities/Parks	971-8541
Randy Freeman	Utilities	971-9065	Matt Feyerabend, P.E.	Streets/Storm Rehab	971-8705
Michelle Wirth, P.E.	Utilities	971-9105	Chris Bruntz, E.I.T.	Streets/Utilities/Parks	971-8570
Randy Mather	Utility Rehab	971-9067	Phil Estes, P.E.	Streets/Utilities	971-8667
			Lynn Mockry, P.E.	Streets/Utilities	971-8680
			Mary Jaeger, P.E.	Engineering	971-8691
			Keith Bredehoeft, P.E.	Traffic	971-8539
			Tom Peterson, P.E.	Traffic	971-8757
			Jeff Blakeman	Structures	971-8767

The following projects are divided into two groups; **Projects in Construction** and **Upcoming Projects**. The Projects in Construction include all work that has been bid and is under contract. The Upcoming Projects are still in design or have not been bid at this time.

PROJECTS IN CONSTRUCTION

Streets

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
127 th Street Overpass	95%	Spring 2007	Open to traffic Dec 2006
148 th Street, Lakeshore Drive West	50%	Summer 2007	Benefit District
151 st Street, Quivira to Antioch	80%	Summer 2008	CARS / OP
151 st Street, Pflumm to Quivira	99%	Summer 2008	
159 th Street & Lindenwood & 159 th Street & Ridgeview	18%	Spring 2007	
BNSF Grade Separation, East Tracks	50%	Spring 2008	
Cedar Creek Concrete Repairs	40%	Spring 2007	Spot repairs
College Blvd., Woodland to Ridgeview	40%	January 2008	Closed to traffic
Mur-Len, 164 th Street to the South	75%	Fall 2007	Benefit District
Robben Industrial Park	90%	Fall 2007	Benefit District
Parkside Business Center	90%	Fall 2007	Benefit District
Warwick, 167 th to 1400' North	100%	Spring 2007	Benefit District

Street Lighting & Signalization/Traffic

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
159 th & Ridgeview Rd.	0%	Spring 2007	Cwo-Nov. 2006
159 th & Lindenwood	0%	Spring 2007	Cwo-Nov. 2006

Stormwater

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Indian Creek Channel Improvements, 146 th to Brougham	0%	Fall 2007	
Parker & Wabash Storm Sewer Improvements, Phase II	0%	Fall 2007	

Sanitary Sewer & Waterlines

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
143 rd Street Waterline, Lakeshore to Cedar Niles	99%	Spring 2007	Benefit District
HSWWTP Influent Pump Replacement	10%	Spring 2007	
NE Quadrant of 143 rd & Cedar Niles	5%	Spring 2008	
SCADA Upgrades at WTP #2	97%	Winter 2006	
Water Plant #2 Expansion	99%	Winter 2006	
Woodland Waterline Extension	95%	Spring 2007	

Structures

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
Fire Station #7	90%	Summer 2007	
Heritage Center	25%	Winter 2007	
Downtown Parking Garage Expansion	2%	Spring 2008	

Parks & Pools

<u>Location</u>	<u>% Complete</u>	<u>Est. Completion Date</u>	<u>Notes</u>
-----------------	-------------------	-----------------------------	--------------

UPCOMING PROJECTS

Streets

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>	<u>Notes</u>
I-35 and Lone Elm Interchange	Winter 2008	Fall 2009	
127 th Street, Mur-Len to Black Bob	Spring 2009	Fall 2008	
127 th Street, Black Bob to Pflumm	Spring 2010	Summer 2010	
167 th Street, Ridgeview to ½ mi. west	Summer 2007	Spring 2008	Benefit District
167 th Street, Ridgeview to Black Bob	Fall 2007	Spring 2009	Benefit District
Black Bob, 127 th Street to Santa Fe	Spring 2007	Summer 2007	CARS
Black Bob, 159 th Street to 175 th Street	Fall 2008	Fall 2009	
Cedar, Parker to Kansas	Spring 2008	Fall 2008	
Cedar Niles Blvd.	Spring 2007	Summer 2007	
Central St., Park to Loula	Spring 2007	Summer 2007	
Chestnut, Loula to Southgate	Spring 2008	Summer 2008	
Dennis Avenue Bridge over Little Cedar Creek	Summer 2007	Summer 2008	
Downtown Quiet Zone	Summer 2007	Winter 2007	
Harrison & US 56 Hwy Traffic Signal Reco	Winter 2006	Summer 2007	
Iowa, Santa Fe to Prairie	Winter 2007	Fall 2008	
K-7, Dennis Ave to Old 56 Geometric Imp	Winter 2009	Summer 2009	
Lindenwood & Santa Fe Geometric Imp	Fall 2008	Summer 2008	
Ridgeview Rd., 164 th to 175 th	Spring 2008	Fall 2009	Benefit District
Ridgeview Rd., Loula to Sheridan	Fall 2007	Summer 2008	CARS
Santa Fe Streetscape	Fall 2007	Summer 2008	In Design
Santa Fe & Brougham Geometric Imp	Fall 2007	Summer 2008	

Street Lighting and Signalization/Traffic

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
ATMS Phase II-South Olathe	Winter 2006	Fall 2007

Stormwater

<u>Location</u>	<u>Est. Bid Date</u>	<u>Est. Completion Date</u>
Pflumm Road Berm Repair	Spring 2007	Summer 2007